

Happy Hollow Sidewalk Project

July 28, 2015

PROPOSED TIME LINE: Areas of sidewalks that did not meet the ADA (Americans with Disabilities Act) guidelines have been removed and replaced. The section on the east side of the street where the fire hydrant was moved was also poured. City crews will be installing landscaping blocks around trees that had sidewalks installed very close to their trunks. The sub-contractor that will do the final grading, seeding, fertilizer, and mulching is to be on site this week to complete the work needed on Happy Hollow Drive.

Sidewalk construction on Happy Hollow Drive is to be fully complete by August 1. The contractor's failure to complete the work by this date will result in liquidated damages of \$500 per day until this section is complete. The contractor has been notified that the City fully intends to levy damages should the work not be completed.



In order to ensure the sidewalks meet the ADA requirements, crews have to use a digital level to make sure each slab is in compliance.

WEATHER DELAYS: Rain has continued to make weekly appearances; however, it has not really affected progress from a construction standpoint.

DISRUPTION OF SERVICES: There should not be any more service disruptions from this point forward.

COMMUNICATION: Our goal is to keep everyone up-to-date on the progress of this project.

Please do not hesitate to contact Dan Nixon or Tim Hoskins with any questions or concerns. We will make every effort to get back to you quickly.



Tim Hoskins
Public Works Director
515.981.9527
NCISWakonda@norwalk.iowa.gov



Dan Nixon
On-Site Representative
515.979.3837