

## Holly Drive Neighborhood Project

July 16, 2015

**PROPOSED TIME LINE:** Crews are finishing the last of the water line connections and system transfers from the old system to the new. We expect all water main work to be completed the first of next week.

The installation of the storm sewer main started with intakes installed at the intersection of Knoll Drive and pipe running to the north. Good progress has been made this week and should continue from this point forward with the completion of the storm sewer and sub drains.

With the progress of the storm sewer installation in and around the intersection of Knoll Drive, subgrade preparation will start shortly. This will allow for the paving of the intersection to take place. The contractor anticipates the paving of the street to start the first part of August. The paving will need to cure for a few days after which the installation of sidewalks and driveways will take place. The final grading and seeding will then be completed.

**WEATHER DELAYS:** The weather continues to have an impact on the contractor's progress, primarily with respect to the condition of the dirt. From this point forward, the contractor will have far more control over what work can be done, in terms of the impact from weather. They believe they will be able to make up some of the lost time from the recent rain events.

We are aware of the poor conditions that have existed at the intersection of Holly Drive and Shady Lane. The contractor will still need to excavate that area a couple more times but will attempt to keep the area in better shape.

**DISRUPTION OF SERVICES:** With the completion of the water main installation this next week and final connections, there should not be any more disruptions to your services. If that happens to change, you will be notified in advance, if possible.

**COMMUNICATION:** We want to keep you informed as much as possible. Please provide us with phone numbers and e-mail addresses if you have not already done so.

Please do not hesitate to contact Dan Nixon or Tim Hoskins with any questions or concerns. We will make every effort to get back to you quickly.



**Tim Hoskins**  
Public Works Director  
515.981.9527

[NCISHolly@norwalk.iowa.gov](mailto:NCISHolly@norwalk.iowa.gov)



**Dan Nixon**  
On-Site Representative  
515.979.3837