

## Holly Drive Neighborhood Project

July 28, 2015

**PROPOSED TIME LINE:** The last of the water main and service line connections have been completed.

The installation of the storm sewer main is progressing at a good pace. This is the large concrete pipe that is now being installed on the west side of the new street. Once this is completed the drain line will be installed on the east side of the street. The purpose of this pipe is to evacuate water from under the street and to accept ground water from sump pumps.



Storm Sewer Installation along Holly Drive

Subgrade preparation will start shortly. The contractor anticipates the paving of the street to start the first part of August. The paving will need to cure for a few days after which the installation of sidewalks and driveways will take place. Upon the completion of installing sidewalks and driveways, the contractor will begin the final grading and seeding of yards.

**WEATHER DELAYS:** As the rain still challenges the contractor to some extent, the work is still progressing. The forecast is favorable for construction and we look forward to making significant progress during this next week. We are aware of the poor conditions that have existed at the intersection of Holly Drive and Shady Lane. The contractor will still need to excavate that area a couple of more times but will attempt to keep the area in better shape.

**DISRUPTION OF SERVICES:** With the completion of the water main installation, there should not be any more disruptions to your services. If that happens to change, you will be notified in advance, if possible.

**COMMUNICATION:** We want to keep you informed as much as possible. Please provide us with phone numbers and e-mail addresses if you have not already done so.

Please do not hesitate to contact Dan Nixon or Tim Hoskins with any questions or concerns. We will make every effort to get back to you quickly.



**Tim Hoskins**  
Public Works Director  
515.981.9527

[NCISHolly@norwalk.iowa.gov](mailto:NCISHolly@norwalk.iowa.gov)



**Dan Nixon**  
On-Site Representative  
515.979.3837