

Holly Drive Neighborhood Project

August 12, 2015

PROPOSED TIME LINE: Storm sewer lines and intakes have been installed. Sump pump service lines are under construction at this time. Once all of the sub-drain and sump pump services are completed, street sub-grade preparation can begin followed by paving.

We anticipate that street paving will take place in the next two weeks, if the rain stops long enough to dry out the soil. After the street is paved and the concrete has cured enough for traffic, the installation of driveways and sidewalks will begin.

WEATHER DELAYS: Rain continues to challenge the schedule. Each time it rains the already soaked ground becomes even more saturated. Having dry soil, which can be properly compacted, is critical before paving can occur.

We will continue to keep you updated on the project as much as possible. If you have any questions or concerns, please contact Dan Nixon or Tim Hoskins.



This is a view of Holly Drive looking south. As you can tell by the picture, crews are ready to start prepping the sub-grade road base.....that is if it stops raining long enough to allow the soil to dry out.



Tim Hoskins
Public Works Director
515.981.9527

NCISHolly@norwalk.iowa.gov



Dan Nixon
On-Site Representative
515.979.3837