
Holly Drive Neighborhood Project

September 24, 2015

PROJECT UPDATE: The rain continues to be an obstacle, however with a few good days in a row, it should assist the contractor in completing the remaining ground work. The sub drain has been installed on the east side of the street and connections of the sump pump lines are being completed. There is an area where the soil is not cooperating with efforts to achieve the proper level of compaction that is needed. The engineers have come up with a solution to this issue and will be implementing it as the overall soil preparation is completed. The paving equipment may be arriving as soon as the end of this week. As the weather will hopefully allow, the paving of a majority of the street will take place in just a day or two. It will be followed by work on sidewalks and driveways and fill in work at the intersections. We have every confidence the contractor will have this project completed within the next four weeks.

We will continue to keep you updated on the project as much as possible. If you have any questions or concerns, please contact Dan Nixon or Tim Hoskins.



Tim Hoskins
Public Works Director
515.981.9527

NCISHolly@norwalk.iowa.gov



Dan Nixon
On-Site Representative
515.979.3837