

## Holly Drive Neighborhood Project

October 1, 2015

**PROJECT UPDATE:** We are in the home stretch of this project and paving is about to begin. One area continues to be a challenge as it is holding too much moisture to meet the required compaction level. The subcontractor hired to fix this problem area should have it repaired by Monday.

Paving is set to begin Tuesday or Wednesday. They will begin on the south end of Holly Drive and work their way north. It will take the contractor approximately one day to pave the street using the paving machine. The street will need to cure for 48-72 hours before equipment can be driven on it. As soon as they can be on the pavement, crews will begin on the sidewalks and driveway approaches.

The contractor will start working on the intersections as soon as they complete the street paving. They are not able to use the paving machine for these two intersections and will need to pour them independently.

**LAWNS:** Once the sidewalks and driveway approaches are complete, a sub-contractor will come in and prep the yards. They will use a hydro-seeder to reseed the lawns. Should we encounter any issues in the spring, which we don't anticipate, this process is under warranty.

We will continue to keep you updated on the project as much as possible. If you have any questions or concerns, please contact Dan Nixon or Tim Hoskins.



**Tim Hoskins**  
Public Works Director  
515.981.9527

[NCISHolly@norwalk.iowa.gov](mailto:NCISHolly@norwalk.iowa.gov)



**Dan Nixon**  
On-Site Representative  
515.979.3837