

## Holly Drive Neighborhood Project

October 9, 2015

**PROJECT UPDATE:** The soil under the street has been compacted and tested and is ready for paving. The paving machine has been adjusted/calibrated to meet the specifications in the plans. The contractor is making arrangements to pave the major portion of the street on Saturday morning, October 10.

The sequence of events after the concrete has cured, to allow construction traffic, is as follows:

**Note of Caution:** shortly after the concrete paving has taken place saw joints will be installed. This often is very dusty and depending on the wind you may want to keep your windows closed.

1. Paving of the south intersection at Knoll Drive and Holly Drive
2. Paving of driveways & clean-up of excess dirt and debris
3. Paving of sidewalks
4. Paving of the north intersection at Shady Lane Drive and Holly Drive
5. Final restorations and seeding

Some of these items may take place simultaneously with others so they may not take place quite in the exact order as above.

**LAWNS:** Once the sidewalks and driveway approaches are complete, a sub-contractor will come in and prep the yards. They will use a hydro-seeder to reseed the lawns. The contractor asks that once the area has been seeded, **please don't mow it** as we would like to allow full germination to take place. Should we encounter any issues in the spring, which we don't anticipate, this process is under warranty.

We will continue to keep you updated on the project as much as possible. If you have any questions or concerns, please contact Dan Nixon or Tim Hoskins.



**Tim Hoskins**  
Public Works Director  
515.981.9527

[NCISHolly@norwalk.iowa.gov](mailto:NCISHolly@norwalk.iowa.gov)



**Dan Nixon**  
On-Site Representative  
515.979.3837