

Holly Drive Neighborhood Project

October 12, 2015



Crews worked on Saturday, October 10 to pave Holly Drive. Crews have also begun working on placing the forms to pour concrete at the intersection of Knoll Drive and Holly Drive.



The sequence of events after the concrete has cured, to allow construction traffic, is as follows:

Note of Caution: shortly after the concrete paving has taken place saw joints will be installed. This often is very dusty and depending on the wind you may want to keep your windows closed.

1. Paving of the south intersection at Knoll Drive and Holly Drive
2. Paving of driveways & clean-up of excess dirt and debris
3. Paving of sidewalks
4. Paving of the north intersection at Shady Lane Drive and Holly Drive
5. Final restorations and seeding

Some of these items may take place simultaneously with others so they may not take place quite in the exact order as above.



Tim Hoskins
Public Works Director
515.981.9527
NCISHolly@norwalk.iowa.gov



Dan Nixon
On-Site Representative
515.979.3837