
Holly Drive Neighborhood Project

October 30, 2015

PROJECT UPDATE

Residents should be back in their driveways now. The contractor is finishing up repairs on Knoll Drive today and they should also wrap up work on the sidewalks by Saturday. All of the concrete work will be complete Tuesday. As the contractor works to clean up/out behind the newly poured curbs, black dirt is being trucked in to back fill this void.

This project should be complete by November 6 with the exception of the yard seeding. We are currently outside of seeding dates, so they will be placing mulch on the yards for winter. The contractor will be back in the spring to seed the yards.

COMMUNICATION: We will continue to keep you updated on the project as much as possible. If you have any questions or concerns, please contact Dan Nixon or Tim Hoskins.



Tim Hoskins
Public Works Director
515.981.9527

NCISHolly@norwalk.iowa.gov



Dan Nixon
On-Site Representative
515.979.3837