

Wakonda Drive Neighborhood Project

July 16, 2015

PROPOSED TIME LINE: Crews continue to work to install the sub-drain lines along each side of the street. They are followed up with the removal of the curb and gutter. This work is in advance of the placement of the new curb and gutter sections. We ask that you not park along the street while this work takes place for the safety of your vehicles, as well as helping the contractors work safer and more efficient.

The new sanitary sewer line installation has started just west of the intersection of Maplecrest Drive. This phase of work will involve installing a new sewer line down the center of the street from Old Orchard Drive to Maplecrest Drive on Wakonda. The excavation will continue west towards Old Orchard Drive. We request that no one park along this section of street, as there will be constant truck and equipment traffic moving up and down the street. During this time, access to driveways may not be possible. Parking permits and posted permit parking areas are available on adjacent streets and parking permits will be available to each household involved.

We will also provide a temporary sidewalk along this stretch by laying down wood chips on both sides of the street. If anyone has a need for extra assistance during this phase, please let us know. While this section of Wakonda Drive is completely closed, please continue to place your garbage, recycling, and yard waste at the end of your driveway. The contractor will move them to an area for disposal and return your totes to your property.

WEATHER DELAYS: The weather has had only minor effect on the production schedule over the last couple of weeks due to the contractor working mostly from the hard surface of the street.

DISRUPTION OF SERVICES: With the completion of fire hydrant relocations, there should not be any disruption to services from this point forward. It should be noted, however, that individual services might be impacted due to excavation. We hope these instances will be very limited, as the contractor will make every effort to avoid service lines.

COMMUNICATION: Our goal is to keep everyone up-to-date on the progress of this project. If you have not provided us with your contact information (e-mail address/phone number), please do so. We would also like to send these updates by e-mail as much as possible.

Please do not hesitate to contact Dan Nixon or Tim Hoskins with any questions or concerns. We will make every effort to get back to you quickly.



Tim Hoskins
Public Works Director
515.981.9527



Dan Nixon
On-Site Representative
515.979.3837