



## **Redwood Dr Street Repair Update**

**May 16, 2014** - The March 30 water main break resulted in over one million gallons of water being lost underground. This has caused at least four feet of the ground below the street to become overly saturated, very unstable, and has also caused several voids below the pavement. Norwalk Public Works has identified approximately 90 feet of street, including curbs and gutters along Redwood Dr., which will need to be removed and replaced. Before they can re-pour the concrete, the street surface will be removed and the sub grade will need to be prepped. Once a contractor has been approved a schedule will be developed and the work will take place. It is hoped this will take place within the next 30 days. We apologize for the inconvenience experienced by the prolonged closure and will keep you posted on the progress.